Building Inspection Division

CITY OF Lakeland
www.lakelandgov.net

THESE PLANS HAVE BEEN REVIEWED FOR COMPLIANCE WITH THE CURRENT EDITION OF THE FLORIDA BUILDING CODE

Date: 11/15/19

Permit Number: BLD19-06035

BLD19-06035 - Review Comments - 09-16-2019_08-38-14
Description: 3 level office building addition

Department	Comment	Response
BUILDING-COMMERCIAL	File: G1-1-01 - INDEX OF DRAWINGS.pdf ChangeMark: Building Plan Review 9.11.2019 Description: Sheet G1-1-01 Comment: The Design Professional shall acknowledge: The plans have been reviewed for code compliance, to complete the application process, please respond to the plan review comments for compliance with the 2017 Florida Building Codes and Note the following: a. All responses shall be clouded and include a signed and sealed indexed narrative. b. Additional plan review comments may apply upon review of the revised drawings.	**The plans have been reviewed for code complicance and all responses have been clouded. An, indexed narrative of responses follows below.**
BUILDING-COMMERCIAL	File: G1-1-01 - INDEX OF DRAWINGS.pdf ChangeMark: Building Plan Review 9.11.2019 Description: Sheet G1-1-01 Comment: SEPARATE PERMITS REQUIRED For Information Purposes Only: Separate permits are required for Pools, Low Voltage, Data Cables, Fire Alarms, Communication Cables, Solid Waste Dumpster Enclosure, Signage, Separate Canopy Structures, Flag Poles, Generators and Fencing. This also includes security, fire alarm, fire protection, and telecommunications. The drawings for security, fire alarm, fire protection, and telecommunications have been removed from the drawing set. Please modify drawing index sheet accordingly. Please do not upload	**The index of drawing has been modified to reflect the removal of security, fire alarm, fire protection and telecommunications from this permit drawing set.**
BUILDING-COMMERCIAL	File: G1-1-01 - INDEX OF DRAWINGS.pdf ChangeMark: Building Plan Review 9.11.2019 Description: Sheet G1-1-01 Comment: Drawing Revisions All revision drawings shall be relative to the permit for which the plan sheet serves. The plan sheet shall be named the same file name as originally submitted to create proper versioning for the drawing set. As per the Building Official ;or be included in the ELECTRONIC FILE NAME of the plan sheet the DRAWING INDEX SHEET NAMES shall match	**Acknowledged**
BUILDING-COMMERCIAL	File: A0-2-00 - CODE ANALYSIS SUMMARY_SP.pdf ChangeMark: Building Plan Review 9.11.2019 Description: Sheet A0-2-00 Comment: 906.1 Where required. Provide locations of fire extinguishers Portable fire extinguishers shall be installed in all of the following locations: 1.In Group A, B, E, F, H, I, M, R-1, R-2, R-4 and S occupancies.	**Fire Extinguisher requirements per 906 have been added to the "Code Analysis Summary - Addition"**
BUILDING-COMMERCIAL	File: A0-2-00 - CODE ANALYSIS SUMMARY_SP.pdf ChangeMark: Building Plan Review 9.11.2019 Description: Sheet A0-200 Comment: 1026.4 Refuge area. Provide refuge area for ADA compliance The refuge area of a horizontal exit shall be a space occupied by the same tenant or a public area and each such refuge area shall be adequate to accommodate the original occupant load of the refuge area plus the occupant load anticipated from the adjoining compartment. The anticipated occupant load from the adjoining compartment shall be based on the capacity of the horizontal exit doors entering the refuge area. 1026.4.1 Capacity. The capacity of the refuge area shall be computed based on a net floor area allowance of 3 square feet (0.2787 m2) for each occupant to be accommodated therein.	**Two 36x48 refuge areas have been provide in Stair 6 & 7 on Level 2 and Level 3 as shown on A0-2-20 and A0-2-30.**
BUILDING-COMMERCIAL	File: A0-2-00 - CODE ANALYSIS SUMMARY_SP.pdf ChangeMark: Building Plan Review 9.11.2019 Description: Sheet A0-2-00 Comment: The permit will not be issued until SIT 19-044 is approved and the site plan is uploaded for approval.	**Site plan approval was received on 9/27/2019**
BUILDING-COMMERCIAL	File: A0-2-00 - CODE ANALYSIS SUMMARY_SP.pdf ChangeMark: Building Plan Review 9.11.2019 Description: Sheet A0-2-00 Comment: Geotechnical FBC.B 107.1 and 1803.6 Submit a Geotechnical report prepared by a qualified soils engineer. Please note the building permit approval is based on the collaboration, recommendation and compliance with the Geotechnical Report, Submitted Plans, Specifications, Testing, Monitoring and Approvals of the Design Professionals. Please provide the Modified Proctor Soil Test Reports prior to inspections.	**Geotechnical report submitted, titled "00 31 32 Supplemental SGE Report for Publix Corp Bldg Expansion"**

NOTICE: THE OFFICIAL RECORD OF THIS SHEET IS THE ELECTRONIC FILE SIGNED AND SEALED UNDER RULE 61G1-16.005 F.A.C.

STATE OF FLORIDA
STEPHEN PANZARINO
AR92622
REGISTERED ARCHITECT

Panzarino, Stephen
Digitally signed by Panzarino, Stephen
DN: CN="Panzarino, Stephen", OU=USTPA1, OU=US, OU=AMER, OU=AECOMUsers, DC=na, DC=aecomnet, DC=com
Date: 2019.10.01 13:52:16-04'00'

HENRYK B. JUSZCZYK
LICENSE
NO. 58082
STATE OF
FLORIDA
PROFESSIONAL ENGINEER

Henryk B Juszczyk
2019.10.01
16:13:02 -04'00'

STEPHEN PANZARINO, REGISTERED ARCHITECT, STATE OF FLORIDA, LICENSE NO. AR92622

THIS ITEM HAS BEEN DIGITALLY SIGNED AND SEALED BY STEPHEN PANZARINO, REGISTERED ARCHITECT, STATE OF FLORIDA, LICENSE NO. AR92622 ON THE DATE INDICATED HERE. PRINTED COPIES OF THIS DOCUMENT ARE NOT CONSIDERED SIGNED AND SEALED AND THE SIGNATURE MUST BE VERIFIED ON ANY ELECTRONIC COPIES

HENRYK B. JUSZCZYK, PROFESSIONAL ENGINEER, STATE OF FLORIDA, LICENSE NO. 58082

THIS ITEM HAS BEEN DIGITALLY SIGNED AND SEALED BY HENRYK B. JUSZCZYK, PROFESSIONAL ENGINEER, STATE OF FLORIDA, LICENSE NO. 58082 ON THE DATE INDICATED HERE. PRINTED COPIES OF THIS DOCUMENT ARE NOT CONSIDERED SIGNED AND SEALED AND THE SIGNATURE MUST BE VERIFIED ON ANY ELECTRONIC COPIES.

CITY OF Lakeland
www.lakelandgov.net

THESE PLANS HAVE BEEN REVIEWED
FOR COMPLIANCE WITH
THE CURRENT EDITION
OF THE FLORIDA BUILDING CODE

Date: 11/15/19

Permit Number: BLD19-06035

BUILDING-COMMERCIAL	File: A0-2-10 - LIFE SAFETY - LEVEL 1_SP.pdf ChangeMark: Building Plan Review 9.11.2019 Description: Sheet A0-2-10 Life Safety - Level 1 Comment: EXIT DISCHARGE Clarify the capacity of the exit discharge. Second and Third floor capicity is 1296. The capacity of the First floor of 635. The total occpant exit load is 1931.The door capacity for the occupant load for Exit doors 20 and 22 is 720. 1028.1 General. Exits shall discharge directly to the exterior of the building. The exit discharge shall be at grade or shall provide a direct path of egress travel to grade. The exit discharge shall not reenter a building. The combined use of Exceptions 1 and 2 shall not exceed 50 percent of the number and minimum width or required capacity of the required exits. Exceptions: 1.Not more than 50 percent of the number and minimum width or required capacity of interior exit stairways and ramps is permitted to egress through areas on the level of discharge provided all of the following conditions are met: 1.1.Discharge of interior exit stairways and ramps shall be provided with a free and unobstructed path of travel to an exterior exit door and such exit is readily visible and identifiable from the point of termination of the enclosure. 1.2.The entire area of the level of exit discharge is separated from areas below by construction conforming to the fire-resistance rating for the enclosure. 1.3.The egress path from the interior exit stairway and ramp on the level of exit discharge is protected throughout by an approved automatic sprinkler system. Portions of the level of exit discharge with access to the egress path shall be either equipped throughout with an automatic sprinkler system installed in accordance with Section 903.3.1.1 or 903.3.1.2, or separated from the egress path in accordance with the requirements for the enclosure of interior exit stairways or ramps. 1.4.Where a required interior exit stairway or ramp and an exit access stairway or ramp serve the same floor level and terminate at the same level of exit discharge, the termination of the exit access stairway or ramp and the exit discharge door of the interior exit stairway or ramp shall be separated by a distance of not less than 30 feet (9144 mm) or not less than one-fourth the length of the maximum overall diagonal dimension of the building, whichever is less. The distance shall be measured in a straight line between the exit discharge door from the interior exit stairway or ramp and the last tread of the exit access stairway or termination of slope of the exit access ramp. 2.Not more than 50 percent of the number and minimum width or required capacity of the interior exit stairways and ramps is permitted to egress through a vestibule provided all of the following conditions are met: 2.1.The entire area of the vestibule is separated from areas below by construction conforming to the fire-resistance rating of the interior exit stairway or ramp enclosure. 2.2.The depth from the exterior of the building is not greater than 10 feet (3048 mm) and the length is not greater than 30 feet (9144 mm). 2.3.The area is separated from the remainder of the level of exit discharge by a fire partition constructed in accordance with Section 708. Exception: The maximum transmitted temperature rise is not required. 2.4.The area is used only for means of egress and exits directly to the outside. 3.Horizontal exits complying with Section 1026 shall not be required to discharge directly to the exterior of the building	**As discussed in our telephone conversation on 9/26/2019 this comment can be disregarded per Tim Miller, because the occupant load is not cumulative, but per floor.**
ELECTRICAL	File: E2-2-40 - OVERALL ELECTRICAL PLAN - ROOF LEVEL.pdf ChangeMark: Electrical Plan Review 9.13.2019 Description: Sheet E2--240, File E2-2-40 Comment: 1. Lightning protection system should be certified by UL Master Label.	
ELECTRICAL	File: E2-3-11 - PARTIAL POWER PLAN - LEVEL 1 AREA A.pdf ChangeMark: Electrical Plan Review 9.13.2019 Description: Sheet E2-3-11, File E2-3-11 Comment: 1. Provide controls for receptacles in offices, break rooms, conference rooms, rooms used for printing/copying, class rooms, and individual work stations per FBNC Energy conservation section C405.6.1 and ASHRAE 90.1 section 8.4.2. Controlled receptacles must be identified per 406.3(E). Provide control method on plans. 2. GFCI protection for water coolers must be readily accessible. 3. If break rooms have permeant provisions for cooking these rooms will be defined as a kitchen. Provide GFCI protection for 125V 15A and 20A receptacles located in kitchens. GFCI protection must be readily accessible. 210.8(B)(2). 4. Provide receptacle branch circuits for each elevator machine room, control room/machinery space and hoistway pit per 620.23, 620.24 respectively.	**General Note 10 on Sheet E4-1-02 has been added to indicate that receptacle controls will be provided via contactor controlled panelboards. Timeclocks will be provided to control contactors. Contactor controlled panelboards are identified in the panel schedules o n sheet E5-1-11 Panel 1LF2, E5-1-12 Panel 1LG2, E5-1-21 Panel 2LF2, E5-1-22 Panel 2LG2, E5-1-31 Panel 3LF2, E5-1-32 Panel 3LG2. 2. Keyed note on each floor and plan has been updated to indicate a GFCI Circuit lto be installed. 3. Breakrooms do not have permanent cooking appliances. GFI protection has been provided for all countertop receptacles and in accordance with 210.8(B)(5) 4. Dedicated branch circuits for receptacles have been provided in each elevator machine/control room and ain each elevator hoistway. Refer to revised sheets E2-3-11 and E2-3-12.**

CITY OF Lakeland
www.lakelandgov.net
THESE PLANS HAVE BEEN REVIEWED
FOR COMPLIANCE WITH
THE CURRENT EDITION
OF THE FLORIDA BUILDING CODE
Date: 11/15/19
Permit Number: BLD19-06035

ELECTRICAL	File: E2-3-12 - PARTIAL POWER PLAN - LEVEL 1 AREA B.pdf ChangeMark: Electrical Plan Review 9.13.2019 Description: Sheet E2-3-12, File E2-3-12 Comment: 1. Provide controls for receptacles in offices, break rooms, conference rooms, rooms used for printing/copying, class rooms, and individual work stations per FBNC Energy conservation section C405.6.1 and ASHRAE 90.1 section 8.4.2. Controlled receptacles must be identified per 406.3(E). Provide control method on plans. 2. GFCI protection for water coolers must be readily accessible. 3. Provide receptacle branch circuits for each elevator machine room, control room/machinery space and hoistway pit per 620.23, 620.24 respectively.	**General Note 10 on Sheet E4-1-02 has been added to indicate that receptacle controls will be provided via contactor controlled panelboards. Timeclocks will be provided to control contactors. Contactor controlled panelboards are identified in the panel schedules o n sheet E5-1-11 Panel 1LF2, E5-1-12 Panel 1LG2, E5-1-21 Panel 2LF2, E5-1-22 Panel 2LG2, E5-1-31 Panel 3LF2, E5-1-32 Panel 3LG2. 2. Keyed note on each floor and plan has been updated to indicate a GFCI Circuit lto be installed. 3. Dedicated branch circuits for receptacles have been provided in each elevator machine/control room and ain each elevator hoistway. Refer to revised sheets E2-3-11 and E2-3-12.**
ELECTRICAL	File: E2-3-21 - PARTIAL POWER PLAN - LEVEL 2 AREA A.pdf ChangeMark: Electrical Plan Review 9.13.2019 Description: Sheet E2-3-21, File E2-3-21 Comment: 1. Provide controls for receptacles in offices, break rooms, conference rooms, rooms used for printing/copying, class rooms, and individual work stations per FBNC Energy conservation section C405.6.1 and ASHRAE 90.1 section 8.4.2. Controlled receptacles must be identified per 406.3(E). Provide control method on plans. 2. GFCI protection for water coolers must be readily accessible. 3. If break rooms have permeant provisions for cooking these rooms will be defined as a kitchen. Provide GFCI protection for 125V 15A and 20A receptacles located in kitchens. GFCI protection must be readily accessible. 210.8(B)(2). 4. Provide receptacle branch circuits for each elevator machine room, control room/machinery space and hoistway pit per 620.23, 620.24 respectively.	**General Note 10 on Sheet E4-1-02 has been added to indicate that receptacle controls will be provided via contactor controlled panelboards. Timeclocks will be provided to control contactors. Contactor controlled panelboards are identified in the panel schedules o n sheet E5-1-11 Panel 1LF2, E5-1-12 Panel 1LG2, E5-1-21 Panel 2LF2, E5-1-22 Panel 2LG2, E5-1-31 Panel 3LF2, E5-1-32 Panel 3LG2. 2. Keyed note on each floor and plan has been updated to indicate a GFCI Circuit lto be installed. 3. Breakrooms do not have permanent cooking appliances. GFI protection has been provided for all countertop receptacles and in accordance with 210.8(B)(5) 4. Dedicated branch circuits for receptacles have been provided in each elevator machine/control room and ain each elevator hoistway. Refer to revised sheets E2-3-11 and E2-3-12.**
ELECTRICAL	File: E2-3-22 - PARTIAL POWER PLAN - LEVEL 2 AREA B.pdf ChangeMark: Electrical Plan Review 9.13.2019 Description: Sheet E2-3-22, Fiel E2-3-22 Comment: 1. Provide controls for receptacles in offices, break rooms, conference rooms, rooms used for printing/copying, class rooms, and individual work stations per FBNC Energy conservation section C405.6.1 and ASHRAE 90.1 section 8.4.2. Controlled receptacles must be identified per 406.3(E). Provide control method on plans. 2. GFCI protection for water coolers must be readily accessible. 3. Provide receptacle branch circuits for each elevator machine room, control room/machinery space and hoistway pit per 620.23, 620.24 respectively. 4. Information for note 8 not provided.	**General Note 10 on Sheet E4-1-02 has been added to indicate that receptacle controls will be provided via contactor controlled panelboards. Timeclocks will be provided to control contactors. Contactor controlled panelboards are identified in the panel schedules o n sheet E5-1-11 Panel 1LF2, E5-1-12 Panel 1LG2, E5-1-21 Panel 2LF2, E5-1-22 Panel 2LG2, E5-1-31 Panel 3LF2, E5-1-32 Panel 3LG2. 2. Keyed note on each floor and plan has been updated to indicate a GFCI Circuit lto be installed. 3. Dedicated branch circuits for receptacles have been provided in each elevator machine/control room and ain each elevator hoistway. Refer to revised sheets E2-3-11 and E2-3-12. 4. Keyed notes have been updated on shet E2-3-22**
ELECTRICAL	File: E2-3-31 - PARTIAL POWER PLAN - LEVEL 3 AREA A.pdf ChangeMark: Electrical Plan Review 9.13.2019 Description: Sheet E2-3-31, File E2-3-31 Comment: 1. Provide controls for receptacles in offices, break rooms, conference rooms, rooms used for printing/copying, class rooms, and individual work stations per FBNC Energy conservation section C405.6.1 and ASHRAE 90.1 section 8.4.2. Controlled receptacles must be identified per 406.3(E). Provide control method on plans. 2. GFCI protection for water coolers must be readily accessible. 3. If break rooms have permeant provisions for cooking these rooms will be defined as a kitchen. Provide GFCI protection for 125V 15A and 20A receptacles located in kitchens. GFCI protection must be readily accessible. 210.8(B)(2). 4. Provide receptacle branch circuits for each elevator machine room, control room/machinery space and hoistway pit per 620.23, 620.24 respectively.	**Response: 1. General Note 10 on Sheet E4-1-02 has been added to indicate that receptacle controls will be provided via contactor controlled panelboards. Timeclocks will be provided to control contactors. Contactor controlled panelboards are identified in the panel schedules o n sheet E5-1-11 Panel 1LF2, E5-1-12 Panel 1LG2, E5-1-21 Panel 2LF2, E5-1-22 Panel 2LG2, E5-1-31 Panel 3LF2, E5-1-32 Panel 3LG2. 2. Keyed note on each floor and plan has been updated to indicate a GFCI Circuit lto be installed. 3. Breakrooms do not have permanent cooking appliances. GFI protection has been provided for all countertop receptacles and in accordance with 210.8(B)(5) 4. Dedicated branch circuits for receptacles have been provided in each elevator machine/control room and ain each elevator hoistway. Refer to revised sheets E2-3-11 and E2-3-12.**
ELECTRICAL	File: E2-3-32 - PARTIAL POWER PLAN - LEVEL 3 AREA B.pdf ChangeMark: Electrical Plan Review 9.13.2019 Description: Sheet E2-3-32, File E2-3-32 Comment: 1. Provide controls for receptacles in offices, break rooms, conference rooms, rooms used for printing/copying, class rooms, and individual work stations per FBNC Energy conservation section C405.6.1 and ASHRAE 90.1 section 8.4.2. Controlled receptacles must be identified per 406.3(E). Provide control method on plans. 2. GFCI protection for water coolers must be readily accessible. 3. If break rooms have permeant provisions for cooking these rooms will be defined as a kitchen. Provide GFCI protection for 125V 15A and 20A receptacles located in kitchens. GFCI protection must be readily accessible. 210.8(B)(2). 4. Provide receptacle branch circuits for each elevator machine room, control room/machinery space and hoistway pit per 620.23, 620.24 respectively. 5. Information for note 1 not provided.	**Response: 1. General Note 10 on Sheet E4-1-02 has been added to indicate that receptacle controls will be provided via contactor controlled panelboards. Timeclocks will be provided to control contactors. Contactor controlled panelboards are identified in the panel schedules o n sheet E5-1-11 Panel 1LF2, E5-1-12 Panel 1LG2, E5-1-21 Panel 2LF2, E5-1-22 Panel 2LG2, E5-1-31 Panel 3LF2, E5-1-32 Panel 3LG2. 2. Keyed note on each floor and plan has been updated to indicate a GFCI Circuit lto be installed. 3. Breakrooms do not have permanent cooking appliances. GFI protection has been provided for all countertop receptacles and in accordance with 210.8(B)(5) 4. Dedicated branch circuits for receptacles have been provided in each elevator machine/control room and ain each elevator hoistway. Refer to revised sheets E2-3-11 and E2-3-12. 5. Keyed notes have been updated on sheet E2-3-32**

THESE PLANS HAVE BEEN REVIEWED FOR COMPLIANCE WITH THE CURRENT EDITION OF THE FLORIDA BUILDING CODE

CITY OF Lakeland www.lakelandgov.net

Date: 11/15/19

Permit Number: BLD19-06035

ELECTRICAL	File: E2-3-41 - PARTIAL POWER PLAN - ROOF LEVEL AREA A.pdf ChangeMark: Electrical Plan Review 9.13.2019 Description: Sheet E2-3-41, File E2-3-41 Comment: 1. Lightning protection system should be certified by UL Master Label.	**General Note 3 on Sheet E2-3-41 has been added to indicate that the lightning protection system shall be UL master label certified.**
ELECTRICAL	File: E2-3-42 - PARTIAL POWER PLAN - ROOF LEVEL AREA B.pdf ChangeMark: Electrical Plan Review 9.13.2019 Description: Sheet E2-3-42, File E2-3-42 Comment: 1. Lightning protection system should be certified by UL Master Label.	**General Note 3 on Sheet E2-3-41 has been added to indicate that the lightning protection system shall be UL master label certified.**
ELECTRICAL	File: E2-5-11 - PARTIAL LIGHTING PLAN - LEVEL 1 AREA A.pdf ChangeMark: Electrical Plan Review 9.13.2019 Description: Sheet E2-5-11,File E2-5-11 Comment: 1. Provide details for lighting controls. Lighting controls must comply with the FBC Energy Conservation section C405.2. Provide manual and automatic controls for all spaces. Automatic controls will not be allowed in areas with electrical panels. Lighting control panels controlling egress lighting must comply with 700.24. In new installations, occupancy sensors controlling luminaires providing illumination of the means of egress must be activated by activation of the building fire alarm system, if provided. NFPA 101, 7.8.1.2.2(5). 2. Provide a watt per square foot calculation for lighting per FBC Energy conservation section C405.4.2. Provide the allowed and installed watts per square foot. 3. Provide a note on plans requiring a functional test of the lighting control system per FBC Energy conservation section 408.3. Prior to passing final inspection, the design professional shall provide evidence that the lighting control systems have been tested to ensure that control hardware and software are calibrated, adjusted, programed and in proper working condition in accordance with the construction documents and manufactures instructions. Functional testing shall be in accordance with Sections C408.3.1.1 and C408.3.1.2 for application control type. 4. Provide a note on plans requiring drawings and manuals be submitted to owner per FBC Energy Conservation section C405.6.4. 5. Provide lighting branch circuits for each elevator machine room, control room/machinery space and hoistway pit per 620.23, 620.24 respectively.	**Additional lighting control details and notes have been added to all lighting sheets as well as sheet E0-0-01 and Lighting Control Schedule, detailing the sequence of operation, on sheet E6-1-03. General note #5 has been added to all lightings sheets indicating that emergency egress fixtures shall be activated by the activation of the fire alarm system. 2. Lighting Power Density Calculation has been added to sheet E0-0-01. 3. General note #16 has been added to sheet E0-0-01 indicating funtional testing is required by code. 4. General note #17 has been added to sheet E0-0-01 indicating the submission of record drawings and manual to the owner is required. 5. Lighting branch circuits and fixtures have been added to elevator pits and control rooms on sheets E2-5-11 and E2-5-12.**
ELECTRICAL	File: E2-5-12 - PARTIAL LIGHTING PLAN - LEVEL 1 AREA B.pdf ChangeMark: Electrical Plan Review 9.13.2019 Description: Sheet E2-5-12, E2-5-12 Comment: 1. Provide details for lighting controls. Lighting controls must comply with the FBC Energy Conservation section C405.2. Provide manual and automatic controls for all spaces. Automatic controls will not be allowed in areas with electrical panels. Lighting control panels controlling egress lighting must comply with 700.24. In new installations, occupancy sensors controlling luminaires providing illumination of the means of egress must be activated by activation of the building fire alarm system, if provided. NFPA 101, 7.8.1.2.2(5). 2. Provide a watt per square foot calculation for lighting per FBC Energy conservation section C405.4.2. Provide the allowed and installed watts per square foot. 3. Provide a note on plans requiring a functional test of the lighting control system per FBC Energy conservation section 408.3. Prior to passing final inspection, the design professional shall provide evidence that the lighting control systems have been tested to ensure that control hardware and software are calibrated, adjusted, programed and in proper working condition in accordance with the construction documents and manufactures instructions. Functional testing shall be in accordance with Sections C408.3.1.1 and C408.3.1.2 for application control type. 4. Provide a note on plans requiring drawings and manuals be submitted to owner per FBC Energy Conservation section C405.6.4. 5. Provide lighting branch circuits for each elevator machine room, control room/machinery space and hoistway pit per 620.23, 620.24 respectively.	**Additional lighting control details and notes have been added to all lighting sheets as well as sheet E0-0-01 and Lighting Control Schedule, detailing the sequence of operation, on sheet E6-1-03. General note #5 has been added to all lightings sheets indicating that emergency egress fixtures shall be activated by the activation of the fire alarm system. 2. Lighting Power Density Calculation has been added to sheet E0-0-01. 3. General note #16 has been added to sheet E0-0-01 indicating funtional testing is required by code. 4. General note #17 has been added to sheet E0-0-01 indicating the submission of record drawings and manual to the owner is required. 5. Lighting branch circuits and fixtures have been added to elevator pits and control rooms on sheets E2-5-11 and E2-5-12.**
ELECTRICAL	File: E2-5-21 - PARTIAL LIGHTING PLAN - LEVEL 2 AREA A.pdf ChangeMark: Electrical Plan Review 9.13.2019 Description: Sheet E2-5-21, File E2-5-21 Comment: 1. Provide details for lighting controls. Lighting controls must comply with the FBC Energy Conservation section C405.2. Provide manual and automatic controls for all spaces. Automatic controls will not be allowed in areas with electrical panels. Lighting control panels controlling egress lighting must comply with 700.24. In new installations, occupancy sensors controlling luminaires providing illumination of the means of egress must be activated by activation of the building fire alarm system, if provided. NFPA 101, 7.8.1.2.2(5). 2. Provide a watt per square foot calculation for lighting per FBC Energy conservation section C405.4.2. Provide the allowed and installed watts per square foot. 3. Provide a note on plans requiring a functional test of the lighting control system per FBC Energy conservation section 408.3. Prior to passing final inspection, the design professional shall provide evidence that the lighting control systems have been tested to ensure that control hardware and software are calibrated, adjusted, programed and in proper working condition in accordance with the construction documents and manufactures instructions. Functional testing shall be in accordance with Sections C408.3.1.1 and C408.3.1.2 for application control type. 4. Provide a note on plans requiring drawings and manuals be submitted to owner per FBC Energy Conservation section C405.6.4. 5. Provide lighting branch circuits for each elevator machine room, control room/machinery space and hoistway pit per 620.23, 620.24 respectively.	**Additional lighting control details and notes have been added to all lighting sheets as well as sheet E0-0-01 and Lighting Control Schedule, detailing the sequence of operation, on sheet E6-1-03. General note #5 has been added to all lightings sheets indicating that emergency egress fixtures shall be activated by the activation of the fire alarm system. 2. Lighting Power Density Calculation has been added to sheet E0-0-01. 3. General note #16 has been added to sheet E0-0-01 indicating funtional testing is required by code. 4. General note #17 has been added to sheet E0-0-01 indicating the submission of record drawings and manual to the owner is required. 5. Lighting branch circuits and fixtures have been added to elevator pits and control rooms on sheets E2-5-11 and E2-5-12.**

CITY OF Lakeland
www.lakelandgov.net
THESE PLANS HAVE BEEN REVIEWED
FOR COMPLIANCE WITH
THE CURRENT EDITION
OF THE FLORIDA BUILDING CODE
Date: 11/15/19
Permit Number: BLD19-06035

ELECTRICAL	File: E2-5-22 - PARTIAL LIGHTING PLAN - LEVEL 2 AREA B.pdf ChangeMark: Electrical Plan Review 9.13.2019 Description: Sheet E2-5-22, File E2-5-22 Comment: 1. Provide details for lighting controls. Lighting controls must comply with the FBC Energy Conservation section C405.2. Provide manual and automatic controls for all spaces. Automatic controls will not be allowed in areas with electrical panels. Lighting control panels controlling egress lighting must comply with 700.24. In new installations, occupancy sensors controlling luminaires providing illumination of the means of egress must be activated by activation of the building fire alarm system, if provided. NFPA 101, 7.8.1.2.2(5). 2. Provide a watt per square foot calculation for lighting per FBC Energy conservation section C405.4.2. Provide the allowed and installed watts per square foot. 3. Provide a note on plans requiring a functional test of the lighting control system per FBC Energy conservation section 408.3. Prior to passing final inspection, the design professional shall provide evidence that the lighting control systems have been tested to ensure that control hardware and software are calibrated, adjusted, programed and in proper working condition in accordance with the construction documents and manufactures instructions. Functional testing shall be in accordance with Sections C408.3.1.1 and C408.3.1.2 for application control type. 4. Provide a note on plans requiring drawings and manuals be submitted to owner per FBC Energy Conservation section C405.6.4. 5. Provide lighting branch circuits for each elevator machine room, control room/machinery space and hoistway pit per 620.23, 620.24 respectively.	**Additional lighting control details and notes have been added to all lighting sheets as well as sheet E0-0-01 and Lighting Control Schedule, detailing the sequence of operation, on sheet E6-1-03. General note #5 has been added to all lightings sheets indicating that emergency egress fixtures shall be activated by the activation of the fire alarm system. 2. Lighting Power Density Calculation has been added to sheet E0-0-01. 3. General note #16 has been added to sheet E0-0-01 indicating funtional testing is required by code. 4. General note #17 has been added to sheet E0-0-01 indicating the submission of record drawings and manual to the owner is required. 5. Lighting branch circuits and fixtures have been added to elevator pits and control rooms on sheets E2-5-11 and E2-5-12.**
ELECTRICAL	File: E2-5-31 - PARTIAL LIGHTING PLAN - LEVEL 3 AREA A.pdf ChangeMark: Electrical Plan Review 9.13.2019 Description: Sheet E2-5-31, E2-5-31 Comment: 1. Provide details for lighting controls. Lighting controls must comply with the FBC Energy Conservation section C405.2. Provide manual and automatic controls for all spaces. Automatic controls will not be allowed in areas with electrical panels. Lighting control panels controlling egress lighting must comply with 700.24. In new installations, occupancy sensors controlling luminaires providing illumination of the means of egress must be activated by activation of the building fire alarm system, if provided. NFPA 101, 7.8.1.2.2(5). 2. Provide a watt per square foot calculation for lighting per FBC Energy conservation section C405.4.2. Provide the allowed and installed watts per square foot. 3. Provide a note on plans requiring a functional test of the lighting control system per FBC Energy conservation section 408.3. Prior to passing final inspection, the design professional shall provide evidence that the lighting control systems have been tested to ensure that control hardware and software are calibrated, adjusted, programed and in proper working condition in accordance with the construction documents and manufactures instructions. Functional testing shall be in accordance with Sections C408.3.1.1 and C408.3.1.2 for application control type. 4. Provide a note on plans requiring drawings and manuals be submitted to owner per FBC Energy Conservation section C405.6.4. 5. Provide lighting branch circuits for each elevator machine room, control room/machinery space and hoistway pit per 620.23, 620.24 respectively.	**Additional lighting control details and notes have been added to all lighting sheets as well as sheet E0-0-01 and Lighting Control Schedule, detailing the sequence of operation, on sheet E6-1-03. General note #5 has been added to all lightings sheets indicating that emergency egress fixtures shall be activated by the activation of the fire alarm system. 2. Lighting Power Density Calculation has been added to sheet E0-0-01. 3. General note #16 has been added to sheet E0-0-01 indicating funtional testing is required by code. 4. General note #17 has been added to sheet E0-0-01 indicating the submission of record drawings and manual to the owner is required. 5. Lighting branch circuits and fixtures have been added to elevator pits and control rooms on sheets E2-5-11 and E2-5-12.**
ELECTRICAL	File: E2-5-32 - PARTIAL LIGHTING PLAN - LEVEL 3 AREA B.pdf ChangeMark: Electrical Plan Review 9.13.2019 Description: Sheet E2-5-32, File E2-5-32 Comment: 1. Provide details for lighting controls. Lighting controls must comply with the FBC Energy Conservation section C405.2. Provide manual and automatic controls for all spaces. Automatic controls will not be allowed in areas with electrical panels. Lighting control panels controlling egress lighting must comply with 700.24. In new installations, occupancy sensors controlling luminaires providing illumination of the means of egress must be activated by activation of the building fire alarm system, if provided. NFPA 101, 7.8.1.2.2(5). 2. Provide a watt per square foot calculation for lighting per FBC Energy conservation section C405.4.2. Provide the allowed and installed watts per square foot. 3. Provide a note on plans requiring a functional test of the lighting control system per FBC Energy conservation section 408.3. Prior to passing final inspection, the design professional shall provide evidence that the lighting control systems have been tested to ensure that control hardware and software are calibrated, adjusted, programed and in proper working condition in accordance with the construction documents and manufactures instructions. Functional testing shall be in accordance with Sections C408.3.1.1 and C408.3.1.2 for application control type. 4. Provide a note on plans requiring drawings and manuals be submitted to owner per FBC Energy Conservation section C405.6.4. 5. Provide lighting branch circuits for each elevator machine room, control room/machinery space and hoistway pit per 620.23, 620.24 respectively.	**Response: 1. Additional lighting control details and notes have been added to all lighting sheets as well as sheet E0-0-01 and Lighting Control Schedule, detailing the sequence of operation, on sheet E6-1-03. General note #5 has been added to all lightings sheets indicating that emergency egress fixtures shall be activated by the activation of the fire alarm system. 2. Lighting Power Density Calculation has been added to sheet E0-0-01. 3. General note #16 has been added to sheet E0-0-01 indicating funtional testing is required by code. 4. General note #17 has been added to sheet E0-0-01 indicating the submission of record drawings and manual to the owner is required. 5. Lighting branch circuits and fixtures have been added to elevator pits and control rooms on sheets E2-5-11 and E2-5-12.**

CITY OF Lakeland
www.lakelandgov.net

THESE PLANS HAVE BEEN REVIEWED
FOR COMPLIANCE WITH
THE CURRENT EDITION
OF THE FLORIDA BUILDING CODE

Date: 11/15/19

Permit Number: BLD19-06035

ELECTRICAL	File: E4-1-02 - ELECTRICAL POWER RISER (CONT-).pdf ChangeMark: Electrical Plan Review 9.13.2019 Description: Sheet E4-1-02, File E4-1-02 Comment: 1. Fault study must be calculated using Lakeland Electric transformer SCA. 2. Life safety panels LSL 1D, LSL2D and LSL 3D do not have any loads shown in panel schedule. Life safety emergency panels can only supply emergency loads per Article 700. 3. Feeder breaker for MDP LS1D is 20A in panel schedule for EM? 4. Provide signs at service equipment per 700.7(A) and 700.7(B). 5. Provide plaques at new and existing services per 230.2(E). 6. Provide surge protection emergency panelboards. 7. Provide documentation for selective coordination for emergency system per 700.28. 8. Why are aluminum GECs and bonding jumper specified in transformer schedule? Aluminum conductors will be undersized for some og the transformers listed. 9. Feeder conductors for LSL 1D, LSL 2D, LSL 3D are undersized for 125A breakers. Provide 30A breakers. 5. Equipment grounding conductors feeding supply side of transformers supplying panels 2LF1, 3LF1, 2LF3 and 3LF3 should be #4, 2LF2 and 3LF3 should be #6. Where ungrounded conductors are increased in size equipment grounding conductors must be increased in size proportionately per 250.122(B). 6. Equipment grounding conductors feeding supply side of transformers supplying panels 2LG1, 3LG1,2LG3 and 3LG3 should be #4, 2LG2 and 3LG2 should be #6. Where ungrounded conductors are increased in size equipment grounding conductors must be increased in size proportionately per 250.122(B). 10. Supply size bonding conductors shown in transformer schedule are undersized for T9, T15, T30 and T75. T9 and T15 should be #8. T30 #6 and T75 #2. 250.30(A)(2). 11. Feeder breakers for 3HG1 and 3HG2 should be 400A. 12. Provide panel schedules for all panels. 13. Feeder breaker for panel 3LG3 transformer should be 110A. 14. Systems with overcurrent devices rated 1200A or higher must comply with 240.87 for arc energy reduction. 15. New and existing service ground systems must comply with 250.58. 16. Provide sign circuits per 600.5(A). Provide automatic controls with an astronomical time clock or a standard time clock and a photo cell per FBC Energy conservation section C405.2.5.	**1. Fault cur[illegible] 1-02 has been updated to correspond to the Lakeland Electric available short circuit current analysis. 2. Life safety circuiting has been added to Panels LSL 1D, LSL 2D, and LSL3D. these circuits are for the fire alarm appliance circuits, and rack or wall mounted life safety components located in the data rooms. 3. Feeder Breaker for MDP LS1D has been changed to 125 amp 3 pole circuit breaker. 4. General note 3 on Sheet E4-1-02 has been revised to indicate the requirements of 700.7. 5. General note 4 on Sheet E4-1-02 has been revised to indicate the requirements of labeling the new and existing services. 6. General note 8 on Sheet E4-1-02 indicates that all panelboards downstream from the main require Type 2 surge protection, which inlcudes the emergency panels. 7. Documentaion will be provided by the electrical cintractors manufactur/vendor, General note 11 has been added to include this requirement. 8. Shedule has been revised to indicate copper instead of aluminum, all conductors including grounding will be copper. 9. Feeder conductors for LSL 1D, LSL 2D, and LSL 3D originate from the secondary side of the 9kva transfmormer, these conductiors are sized per 450.3(B). 5. Feeders were not increased due to voltage drop. These conductors and equipment grounds were sized based on the disconnect ratings. The feeders supplying the primary side of transformers based on the Transformer Schedule will begin at the load side of the disconnect. 6. Feeders were not increased due to voltage drop. These conductors and equipment grounds were sized based on the disconnect ratings. The feeders supplying the primary side of transformers based on the Transformer Schedule will begin at the load side of the disconnect. 10. Secondary bonding jumpers weree sized to be copper, not aluminum as the schedule indicated. The schedule has been revised to indicate copper. 11. Feeder breaker sizes have been updated for 3HG1 and 3HG2. 12. Panels schedules for all panelboards, switchboards havebeen provied on the E5-1-## series. 13. Feeder breaker size has been updated for 3LG3. 14. General Note 12 on sheet E4-1-02 has been added to idncate the requiorments of arc flash energy. 15. General note 9 on E4-1-02 has been revised to include the requirements of connecting the grounding systems of new and existinmg buildings together. 16. Dedicated recpetacle on controlled panel will be provided at the first floor vestribule southwest side of expansion.**
FIRE	File: A0-2-10 - LIFE SAFETY - LEVEL 1_SP.pdf ChangeMark: Fire Description: Changemarks note #01 Comment: David Sutherland is the Fire Inspector assigned to this project. He can be reached at David.Sutherland@lakelandgov.net or at (863)209-1989. Inspector Sutherland is off on Fridays; please schedule accordingly. Separate permits SHALL be issued through eTRAKiT for the installation, modification, or removal of fire alarm systems. Separate permits SHALL be issued through eTRAKiT for the installation, modification, or removal of fire sprinkler systems. NFPA 101:7.7.2 Ensure exit discharge vestibule meets cited code including wall and door rating. Rating not clearly labeled on plans.	**Wall ratings legend has been added to the Life Safety Legend so that the wall ratings can be identified on the plans. All doors located in 2hr partitions shall be 90 minute rated as noted on the Door Schedule on A7-3-01, the door numbers can be identified on the A2-3-XX PARTIAL PLAN series of drawings.**
PLANNING COMMERCIAL	File: A0-1-01 - ABBREVIATIONS_SP.pdf ChangeMark: Phillip Scearce Description: Zoning Comment: On hold for site plan (SIT19-044) approval	**Site plan approval was received on 9/27/2019**