Project Reviews
City of Lakeland

Building Inspection Division

THESE PLANS HAVE BEEN REVIEWED FOR COMPLIANCE WITH THE CURRENT EDITION OF THE FLORIDA BUILDING CODE

Date: 11/15/19

Permit Number: BLD19-06035

Project Number: SIT19-044

Description: **Publix Headquarters Bldg Addition and Parking Lot Expansion**

Applied: **8/23/2019** Approved: **9/27/2019**

Closed: **9/27/2019** Expired: **9/27/2020**

Site Address: **3300 PUBLIX CORPORATE PY**

City, State Zip Code: **LAKELAND, FL 33811**

Status: **APPROVED**

Parent Project:

Applicant: **Mark Rothaus**

Owner: **PUBLIX SUPER MARKETS INC**

Contractor: **<NONE>**

Details:

Proposed 3-story building expansion, new parking lot, and associated site improvements at existing Publix Corporate Headquarters facility in Lakeland, FL. Proposed project will include approximately 193,200 SF new office building addition.

LIST OF REVIEWS

SENT DATE	RETURNED DATE	DUE DATE	TYPE	CONTACT	STATUS	REMARKS
Review Group: PROJECTDOX 1						
8/28/2019	9/25/2019	9/11/2019	WATER UTIL	Jason Hall	Authorized	
Notes:						
8/27/2019	8/28/2019	8/29/2019	SUFFICIENCY (SIT)	Abbas Jaffer	Authorized	
Notes:						
8/27/2019	8/30/2019	9/26/2019	ZONING (SIT)	Phillip Scearce	Authorized	
Notes:						
8/27/2019	8/28/2019	9/26/2019	ELECTRIC (SIT)	Bryan Morrison	AuthorizedWithConditions	To coordinate specific project
Notes: Changemarks note #01: Possible conflict with transformer location. Required to have 12 feet of clearance in front of transformer doors. Three feet of clearance on sides. Twenty inches of clearance from back to any wall of building. I would like to see if the back of transformers can be against the building Review Comments: To coordinate specific project electrical details, or for questions or concerns, please contact Bryan Morrison (863) 834 – 8870 or Bryan.Morrison@lakelandelectric.com						
8/27/2019	8/28/2019	9/26/2019	TRANSPORTATION (SIT)	Charles Barmby	AuthorizedWithConditions	
Notes: 1. Transportation Concurrency Mitigation: A multi-modal transportation concurrency mitigation progam is required due to level-of-service failures at the SR 572 (Drane Field Road)/Waring Road intersection. This program must include covered bike parking, a transit shelter and participation in FDOT's Commuter Connector program. Please provide expected employee growth through buildout to further demonstrate impact on the Drane Field/Waring intersection through project buildout in support of a favorable concurrency determination.						

2. Don Emerson Drive/Drane Field Road Roundabout: The City of Lakeland has approved a design contract for the referenced roundabout project. Additional coordination will be forthcoming to minimize conflict with site design and construction activities.

3. Joint Airport Zoning Board and Airport Notification: The Joint Airport Zoning Board and Airport will need to be notified of this project. Please contact Ryan Kordek (534-6558) for the JAZB review and Gene Conrad (834-3298) for Airport review.

8/27/2019	8/28/2019	9/26/2019	TRAFFIC ENG (SIT)	David Uria	AuthorizedWithConditions	

Notes:

Changemarks note #01: 1. david.uria@lakelandgov.net or (863) 834-8447.
2. FIRE ACCESS LANE - coordinate with Fire Dept. It appears a fire truck would have no turn-around and must back straight out.

8/27/2019	9/25/2019	9/26/2019	PW ENG (SIT)	Mahen Pete	AuthorizedWithConditions	

Notes:

Changemarks note #01: 1. Mahen Pete - (863)-834-8442.
2. Permits from other agencies like SWFWMD, NPDES etc. are required for this project.
3. Please coordinate any required improvements outlined in PUD conditions with Mr. Chuck Barmby, Development review manager.

8/27/2019	9/9/2019	9/26/2019	FIRE (SIT)	David Sutherland	AuthorizedWithConditions	

Notes:

Changemarks note #01: David Sutherland is the Fire Inspector assigned to this project. He can be reached at David.Sutherland@lakelandgov.net or at (863)209-1989. Inspector Sutherland is off on Fridays; please schedule accordingly.

Fire department access roads provided in accordance with 1:18.2.3 shall be provided at the start of a project and shall be maintained throughout construction. (1:16.1.4) Fire Department access roads shall be 20' wide and able to support 40 tons.
Where required by the AHJ, fire hydrants shall be color coded or otherwise marked with an approved system indicating the available flow capacity. The Lakeland Fire Department requires the body of all private fire hydrants to be painted red with the bonnet painted the color that corresponds to the size of the service main that feeds the hydrant. (4" Red, 6" Yellow, 8" White, 10" or greater Blue) (1:18.5.10.3)

Fire Hydrants SHALL be set on flat stones or concrete slabs and shall be provided with small stones (or equivalent) placed about the drain to ensure drainage. (24:7.3.1)

8/27/2019	8/28/2019	9/26/2019	WATER UTIL (SIT)	Gina Graham	ReAssigned	Jason Hall assigned to review.

Notes:

Review Comments: Jason Hall assigned to review.

8/27/2019	8/28/2019	9/26/2019	LANDSCAPE (SIT)	Bill Koen	Authorized	

Notes:

8/27/2019	8/28/2019	9/26/2019	ACCESSIBILITY (SIT)	Tim Miller	Authorized	

Notes:

Accessibility Plan Review: All work shall be in compliance with the 2017 6th Edition Florida Building Code - Accessibility